



BATTLE CREEK PUBLIC SCHOOLS

Listening • Responding • Working Together

FACILITIES, OPERATIONS, AND TRANSPORTATION
315 W. GOODALE AVENUE, BATTLE CREEK, MI 49017
Phone: 269 965-9425 Fax: 269 965-9442

Facility Plan Phase 1 Bond Construction Update* Revised October 10, 2007

2007

- ❖ **June 2007 - September 2007**
 - Acquisition of properties for the high school renovation continues.
 - Properties also acquired in other areas of city for future projects. Only properties on the market or offered to Battle Creek Public Schools (BCPS) were purchased. The city donated 4 properties to BCPS.
 - Multiple Educational Vision Planning sessions with academic staff reps.
- ❖ **October 2007**
 - Educational Planners present the results Educational Vision sessions at Board of Education Meeting October 15, 2007.
 - **PROGRAMMING DIAGRAMS:** Renderings of the educational specifications for Valley View Elementary and Central High School.
 - Acquisition of properties for the high school renovation continues.
 - Demolition of acquired lots in the Central High School area begins.
- ❖ **November 2007**
 - Meetings continue while educational specifications are blended into the individual authorized budgets.
 - Acquisition of properties for the high school expansion continues.
 - Demolition of acquired lots in the Central High School continues.
 - **SCHEMATIC: Architects present diagrammatic drawings and revised cost estimates against authorized budgets for Athletic Fields and Geo-Thermal Field.**
- ❖ **December 2007**
 - **SCHEMATIC: Architects present diagrammatic drawings and revised cost estimates against authorized budgets for Valley View Elementary.**
 - **SCHEMATIC: Architects present diagrammatic drawings and revised cost estimates against authorized budgets for Battle Creek Central High School.**
 - Acquisition of properties for the high school expansion continues.
 - Demolition of acquired lots in the Central High School continues.

2008

❖ January 2008

- Demolition of acquired lots in the Central High School continues.
- **DESIGN & DEVELOPMENT:** Architects present design development drawings and revised cost estimates against authorized budgets for Athletic Fields and Geo-Thermal Field.

❖ February 2008

- **DESIGN & DEVELOPMENT:** Architects provide detailed drawings of the Valley View Elementary project for review and authorization.
- **CONSTRUCTION DOCUMENTS:** Architects turn over full construction documents to the construction management team for Athletic Fields and Geo-Thermal Field.
- **SCHEMATIC:** Architects present schematic drawings and revised cost estimates against authorized budgets for Central Field House Phase 1.

❖ March 2008

- **CONSTRUCTION DOCUMENTS:** Architects turn over full construction documents to the construction management team for Valley View Elementary.
- **Athletic Fields:** Surveyors layout athletic field design on site.
- **PUBLIC BID:** Construction management team public bids the Athletic Fields and Geo-Thermal Field.

❖ April 2008

- **PUBLIC BID:** Construction management team public bids the reconstruction and additions to Valley View Elementary.
- **DESIGN & DEVELOPMENT:** Architects provide detailed drawings of the Battle Creek Central High School “Alumni House” addition project for review and authorization.
- Geothermal heating/cooling system installation begins.
- **CONSTRUCTION:** Construction is underway for the Athletic Fields and Geo-Thermal Field.
- **DESIGN & DEVELOPMENT:** Architects provide detailed drawings of Central Field House Phase 1 project for review and authorization.

❖ May 2008

- **CONSTRUCTION:** Construction is underway with the reconstruction and additions to Valley View Elementary.
- **CONSTRUCTION DOCUMENTS:** Architects turn over full construction documents to the construction management team for Central Field House Phase 1 project.
- **PUBLIC BID:** Construction management team public bids the construction of the Central Field House Phase 1 project.

❖ June 2008

- **CONSTRUCTION DOCUMENTS:** Architects turn over full construction documents to the construction management team for the Battle Creek Central High School “Alumni House” addition project.
- **DESIGN & DEVELOPMENT:** Architects provide detailed drawings of the Battle Creek Central High School renovation project for final approval.
- **CONSTRUCTION:** Construction is underway for the Central Field House Phase 1 project.

❖ July 2008

- **PUBLIC BID:** Construction management team public bids the construction of the Battle Creek Central High School “Alumni House” addition project.

- ❖ **August 2008**
 - **CONSTRUCTION DOCUMENTS**: Architects turn over full construction documents to the construction management team for the Battle Creek Central High School renovation of existing building project for final approval.

- ❖ **September 2008**
 - **CONSTRUCTION**: Construction is underway with construction of the Battle Creek Central High School “Alumni House” addition project.

- ❖ **October 2008**
 - **PUBLIC BID**: Construction management team public bids the construction of the Battle Creek Central High School renovation of existing building project for final approval.

- ❖ **November 2008**
 - **CONSTRUCTION**: Construction is underway with construction of the Battle Creek Central High School “Alumni House” addition project.

*Subject to change.